



Progresso e Habitação de São Carlos S/A PROHAB SÃO CARLOS

RUA: SÃO JOAQUIM N° 958 CENTRO TEL 3373-7600 CEP 13560-300 - CNPJ 55.428.072/0001-26

CRONOGRAMA FÍSICO FINANCEIRO

OBRA:	Contenção no Bosque das Paineiras													
LOCAL:	Jardim Bethania													
ITEM	DISCRIMINAÇÃO	PREÇOS R\$	ETAPAS (SEMANAS)											
			30	60	90	120	150	180	210	240	270	300	330	360
1	SERVIÇOS PRELIMINARES	R\$ 32.222,66	R\$ 32.222,66	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		4,03%	100%											
2	CHUMBADORES	R\$ 490.977,24	R\$ -	R\$ -	R\$ 162.022,49	R\$ -	R\$ 162.022,49	R\$ -	R\$ 166.932,26	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		61,47%			33%		33%		34%					
3	DRENAGEM	R\$ 132.841,41	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 43.837,66	R\$ -	R\$ 43.837,66	R\$ -	R\$ 45.166,08	R\$ -	R\$ -	R\$ -
		16,63%					33%		33%		34%			
4	MANTA	R\$ 76.056,02	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 19.014,01	R\$ -	R\$ 19.014,01	R\$ -	R\$ 19.014,01	R\$ -	R\$ 19.014,01	R\$ -
		9,52%					25%		25%		25%		25%	
5	MISCELÂNEAS METÁLICAS	R\$ 15.840,65	R\$ -	R\$ -	R\$ 5.227,41	R\$ -	R\$ 5.227,41	R\$ -	R\$ 5.385,82	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		1,98%			33%		33%		34%					
6	FACE VERDE	R\$ 11.654,95	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 2.913,74	R\$ -	R\$ 2.913,74	R\$ -	R\$ 2.913,74	R\$ -	R\$ 2.913,74	R\$ -
		1,46%					25%		25%		25%		25%	
7	SERVIÇOS COMPLEMENTARES	R\$ 39.106,34	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		4,90%												100%
	TOTAL PARCIAL	R\$ 798.699,27	R\$ 32.222,66	R\$ -	R\$ 167.249,90	R\$ -	R\$ 233.015,31	R\$ -	R\$ 238.083,49	R\$ -	R\$ 67.093,82	R\$ -	R\$ 21.927,74	R\$ 39.106,34
	TOTAL ACUMULADO	100,00%	R\$ 32.222,66	R\$ -	R\$ 199.472,56	R\$ -	R\$ 432.487,87	R\$ -	R\$ 670.571,36	R\$ -	R\$ 737.665,18	R\$ -	R\$ 759.592,93	R\$ 798.699,27

São Carlos, 19 de Dezembro de 2020